Completion Report

1	Name of Wok	Asphalting to roads at defence colony and surrounding area in ward no 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DZ/TS/ 179 /19-20, Dt.06.03.2020
3	Head of Acount which is Chargeable	P-2415
4	Enstrument Order No. & Date	EE/DD/WO/566/19-20, Dt.12.03.2020
5	Name of Contractor	MSV Construction & company
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 331/2008-09
	Page No	33076 / 33079
8	check Measurment of the Asst	26.04.2022
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
250.00 Lakhs	25719365	719365.00	—

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

CamScanner